

Stavba - „Vodovod Bystřice - Připojení Mokrě Lhoty“

Časový harmonogram postupu prací

Doba plnění	Týden	26.	27.	28.	29.	30.	31.	32.	33.	34.	35.	36.	37.	38.	39.	40.	41.	42.	43.	44.	45.	46.	47.	48.	49.	50.	51.	52.	1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.	15.	16.	17.	18.	19.	20.	21.	22.	23.	24.	25.	26.
	Měsíc	červen	červenec	Srpen	Září	Říjen	Listopad	Prosinec	Leden	Únor	Březen	Duben	Květen	Červen																																								
	Rok	2025												2026																																								
Popis	Délka trvání	12 měsíců																																																				
Předání staveniště - 26.6.2025-25.6.																																																						
Příúpravné práce		[Blue bars from week 26 to week 31]																																																				
Příváděcí řad 1		[Red bar at week 42, [Blue bars from week 43 to week 52], [Red bar at week 1, [Blue bars from week 2 to week 6], [Blue bars from week 11 to week 12], [Blue bars from week 19 to week 20]]																																																				
Armaturní šachta		[Blue bars at weeks 11-12, 19-20]																																																				
Přípojka NN do AŠ		[Blue bars at weeks 6, 11-12, 19-20]																																																				
Řad 1-1		[Red bar at week 31, [Blue bars from week 32 to week 41]]																																																				
Řad 1-2		[Blue bars from week 33 to week 36]																																																				
Řad 2		[Red bar at week 7, [Blue bars from week 8 to week 18]]																																																				
Řad 2-1		[Blue bars from week 8 to week 12]																																																				
Řad 3		[Red bar at week 38, [Blue bars from week 39 to week 46]]																																																				
Řad 4		[Red bar at week 33, [Blue bars from week 34 to week 44], [Red bar at week 10, [Blue bars from week 11 to week 18], [Blue bars from week 23 to week 24]]																																																				
Řad 5		[Red bar at week 38, [Blue bars from week 39 to week 46], [Red bar at week 10, [Blue bars from week 11 to week 18], [Blue bars from week 23 to week 24]]																																																				
Vodovodní přípojky - veřejná část- KSÚS		[Red bar at week 38, [Blue bars from week 39 to week 46], [Red bar at week 1, [Blue bars from week 2 to week 6], [Blue bars from week 11 to week 12], [Blue bars from week 19 to week 20]]																																																				
Vodovodní přípojky - veřejná část- MK		[Red bar at week 40, [Blue bars from week 41 to week 49], [Red bar at week 1, [Blue bars from week 2 to week 6], [Blue bars from week 11 to week 12], [Blue bars from week 19 to week 20]]																																																				
Armaturní šachta - vystrojení		[Blue bars at weeks 49-50, 11-12]																																																				
Elektročást		[Blue bars at weeks 15-16, 21-22]																																																				
Opravy komunikací		[Blue bars at weeks 17-18, 23-24]																																																				
Vedlejší a ostatní náklady		[Blue bars from week 26 to week 52]																																																				

Legenda : [Blue box] grafické vyznačení postupu prací
[Red box] grafické vyznačení rezervy

Orientační platební kalendář

Doba plnění	Měsíc	červen	červenec	Srpen	Září	Říjen	Listopad	Prosinec	Leden	Únor	Březen	Duben	Květen	Červen	
	Rok	2025						2026							
	Délka trvání	12 měsíců													
Čerpání financí v jednotlivých měsících bez DPH			0,00	2 611 803,30	1 491 228,55	1 250 000,00	3 500 000,00	1 000 000,00	1 250 000,00	2 500 000,00	4 000 000,00	3 000 000,00	2 500 000,00	524 161,42	
Celkem za stavbu bez DPH							23 627 193,27								